

**TOWN OF NAGS HEAD FY 18/19
PROJECT CONSTRUCTION UPDATE
May 24, 2019**



The following is intended to provide Town of Nags Head residents with a description, schedule and location of proposed construction projects and the potential conditions that may accompany construction activities. The following conditions can be expected in the area of construction work:

- Vehicle and pedestrian access may be restricted.
- Customers may be without water for a short duration while work is in progress. Property owners will be notified in advance of any planned service disruptions.
- Town services will continue uninterrupted.
- *Work will typically be conducted from 7:30 am to 5:00 pm.*

**PROJECT AREA #2
(NAGS HEAD ACRES/VISTA COLONY SUBDIVISIONS)**

WORK DESCRIPTION

Installation of (7) individual groundwater lowering wells with connecting force main, and appurtenances. Construction activities will include open cut trench work, horizontal directional drilling, underground forcemain pipe installation, well construction and incidental work.

UPCOMING WORK SCHEDULE

Week of May 27, 2019—After a delay due to material delivery, the contractor will be proceeding with the underground horizontal directional drilling of the 6" diameter force main between 414 W Bridge Lane and 2620 S. Bridge Lane. This work is scheduled for mid-week, after the Memorial Day holiday. When completed, small sections of pipe will be protruding from the ground surface. Small pits will be excavated after the drilling to connect the pipe pieces together. This work will be followed by the installation of (7) individual wells along this length. The final step to the construction process will consist of establishing electrical service to each of the individual wells and main control panel.

PROJECT SCHEDULE—

BEGIN: Late April 2019

COMPLETE: Late June 2019

EXPECTED WORK CONDITIONS*

Single lane road closures, temporary pedestrian closure and detour, groundwater lowering pump operation, heavy machinery operation, increased truck traffic, ground restoration, and other incidental work. A well point system with trailer mounted pump operation will occur in areas specified for open trench cut. During certain periods of construction, pump operation may continue overnight. If you have irrigation lines, sprinkler heads or landscaping that is located within the right-of-way, please mark with paint, flagging or other markings that are easily identifiable.

**CONTACT
INFORMATION**

Contractor | Hatchell Concrete Inc. | 252.473.6074 | hatchell_concrete@earthlink.net
Town of Nags Head | David Ryan, P.E. | 252.441.6221 | david.ryan@nagsheadnc.gov

