

**TOWN OF NAGS HEAD FY 18/19
PROJECT CONSTRUCTION UPDATE
June 28, 2019**

The following is intended to provide Town of Nags Head residents with a description, schedule and location of proposed construction projects and the potential conditions that may accompany construction activities. The following conditions can be expected in the area of construction work:

- Vehicle and pedestrian access may be restricted.
- Customers may be without water for a short duration while work is in progress. Property owners will be notified in advance of any planned service disruptions.
- Town services will continue uninterrupted.
- *Work will typically be conducted from 7:30 am to 5:00*



**PROJECT AREA #2
(NAGS HEAD ACRES/VISTA COLONY SUBDIVISIONS)**

WORK DESCRIPTION

Installation of (7) individual groundwater lowering wells with connecting force main, and appurtenances. Construction activities will include open cut trench work, horizontal directional drilling, underground forcemain pipe installation, well construction and incidental work.

UPCOMING WORK SCHEDULE

Week of July 1, 2019—The forcemain installation is completed and well plumbing connections established. This scope of work has been prolonged due to significant concentrations of subsurface organic material, (i.e. buried trees and roots), which has impacted construction production significantly. The electrical contractor will be proceeding with the installation of electrical wiring early in the week to service each one of the submersible well pumps. This work will be followed by the individual well installations which is scheduled to commence mid-week. The final items will consist of system start-up, stabilization and general site clean-up activities. Single lane closures along may be necessary along W. Bridge Lane during the well installation phase of work.

PROJECT SCHEDULE—

BEGIN: Late April 2019

COMPLETE: Early July 2019

EXPECTED WORK CONDITIONS*

Single lane road closures, temporary pedestrian closure and detour, groundwater lowering pump operation, heavy machinery operation, increased truck traffic, ground restoration, and other incidental work. A well point system with trailer mounted pump operation will occur in areas specified for open trench cut. If you have irrigation lines, sprinkler heads or landscaping that is located within the right-of-way, please mark with paint, flagging or other markings that are easily identifiable.

**CONTACT
INFORMATION**

Contractor | Hatchell Concrete Inc. | 252.473.6074 | hatchell_concrete@earthlink.net
Town of Nags Head | David Ryan, P.E. | 252.441.6221 | david.ryan@nagsheadnc.gov

