

**Town of Nags Head Beach Nourishment Project  
Time Table for Implementation in 2011**

JUN 2010	FEIS finalized and placed on Federal Notice (CSE Task 4) Pre-dredging environmental monitoring #1 (new Task 10)	D
JUN–JUL	Field data collection for engineering report (Task 2)	
JUN–AUG	Fill optimization modeling (Task 3)	
JUL–AUG	Receive federal permit (Task 4)	
AUG	Engineering and final design report (Task 3)	R
AUG–SEP	Finalized funding plan (Town)	
SEP	Pre-dredge environmental monitoring #2 (Task 10)	
SEP–OCT	Final design condition survey (beach and borrow area) (Task 2)	
OCT	Funding referendum (if needed)	
OCT–NOV	Prepare plans, specifications, and construction documents (Task 5)	
NOV	Review plans and specifications with Town (Task 5)	
NOV–DEC	Bid packages available to dredging companies	A
DEC	Pre-bid meeting (Task 6) Pre-dredge environmental monitoring #3 (Task 10)	
DEC– JAN 2011	Receive bids (Task 6) – contractor selection	F
FEB 2011	Pre-construction meeting (Task 7)	
MAR 2011	Dredge mobilization Pre-dredge environmental monitoring #4 (Task 10)	
APR 2011	Begin construction / construction observations and administration (Task 7)	
APR–SEP 2011	Construction, daily reports, progress payments	
SEP 2011	End construction	T
SEP–OCT 2011	Demobilization Final condition survey (Task 8)	
SEP 2011	Post-dredge environmental monitoring #1 (Task 10)	
DEC 2011	Final report (construction) (Task 8) Post-dredge environmental monitoring #2 (Task 10)	